

MERIT STAGE SUMMARY

Stage 1 : 01 Feb 2018 - 30 Jun 2018

Project Name	Grassy Woodland Connectivity Enhancement
Recipient	Molonglo Catchment Group Incorporated
Service Provider	
Funded by	National Landcare Programme
Funding	
Project Start	01 Feb 2018
Project finish	30 Jun 2020
Grant ID	4100001833
External ID	20MTR3-300

Summary

Number of activities:

Planned	0
Started	0
Finished	9
Deferred	0
Cancelled	0

Supporting Documents Attached During This Stage

Document name

Project Risk Management Plan

Project WHS Management Plan

Project Fire Management Plan

Outputs: Targets Vs Achieved

Output type	Output Target Measure	Output Achieved (project to date)	Output Target (whole project)
Revegetation Details	Area of revegetation works (Ha)	27.0	97.7
Revegetation Details	No. of plants planted > 2 metres in height	2740.0	7800
Plant Propagation Details	Total No. of plants grown and ready for planting	0.0	7800

Project Outcomes

Outcomes

Project Goals

By 30 June 2020, this project will improve the condition, extent and connectivity of White Box-Yellow Box-Blakely's Red Gum Grassy Woodland and Derived Native Grassland by conducting invasive weed control and establishing 7,800 trees (species > 2 Metres when mature), on 97.7 Hectares of Land.

"Threatened Ecological Communities"

By 30 June 2020, improve the condition, extent and connectivity of habitat over 97.7 hectares for the focus species of swift parrot (*Lathamus discolor*), koala (*Phascolarctos cinereus*) and other threatened woodland birds listed under the Commonwealth and NSW legislation by planting 7,800 trees (species > 2 Metres when mature).

"Threatened Species"

By 30 June 2020, increase the participation and involvement of 15 local community members in landcare activities, such as planting and weed control activities.

"Community awareness/participation in NRM"

Summary of Project Progress and Issues

Overview of Project Progress:

Progress against planned activities and outcomes:- A total of 2750 plants of diverse species were planted over the winter 2018 period for this project as had been planned for this stage. This leaves approximately 7000 plants remaining to plant in 2019.

Successes, challenges and adaptations:- The digging of planting holes has taken longer than anticipated due to rockier, harder and drier soil due to the very dry conditions. The six months before planting had only between 40% and 60% of mean rainfall. We have budgeted enough days for planting and planting maintenance and will still be able to deliver all the plantings in this project. We had planned to have students from Australian Defence Force Academy participate on one large planting day based on their interest in participating in similar previous events. They did not respond to our requests. We will communicate with them much earlier in 2019 to have a greater chance of getting their assistance.

Environmental, Economic and Social Outcomes:

Environmental outcomes of the project for this stage:- A diverse mix of Eucalyptus, Acacia and other shrub species were planted that will provide regeneration for species that are not present or currently regenerating at the sites. The plant regeneration will ensure long term viability of the endangered ecological community at this location. The plant regeneration will also in the long term provide habitat for threatened species, including koala and swift parrot and other threatened woodland birds.

Social outcomes of the project for this stage:- The local community was involved in one community planting day where landcare groups, conservation volunteers Australia, rotary groups, scouts, local council and Molonglo Catchment Group participated. The event was successful with thirty people attending the day and participants reporting they were happy with the event. This project is leading to an increase in local community and environment groups collaborating and working together. The project is also increasing the engagement of local people in their local environment and increasing numbers of people involved in Queanbeyan landcare activities. 125 volunteers from the Canberra-Queanbeyan Region (NSW Southern Tablelands) participated in the Conservation Volunteers Australia managed work team's planting and weed control. They learnt about the project and actions being taken locally to conserve biodiversity and some volunteers have now participated in further projects.

Economic outcomes of the project for this stage:- A project manager is employed part time with funding from this project. Funding from this project is also employing multiple staff from Conservation Volunteers Australia part time (regional manager, conservation officer, team leaders). Plants have been sourced from local suppliers (all within 100 km). Materials have been sourced from a large landscaping supplier in Victoria.

Implementation Update:

Activity implementation for this stage:- A total of 2750 plants of diverse species were planted over the winter 2018 period for this project as had been planned for this stage. This leaves approximately 7000 plants remaining to plant in 2019. Plants were successfully planted in the previously determined sites using hand tools, water crystal placed in the hole due to the dry conditions, guarded with corflute guards and watered after planting. Plants were planted at five sites, all owned by the local council (Queanbeyan Palerang Regional Council). Four of these sites have had planting fully completed. Council has been pleased with the planting. Prior to planting occurring, a cultural survey was conducted by a local Ngunawal traditional custodian and culturally important artefacts were found (culturally modified trees, stone artefacts) that have been protected during the planting. Planting was conducted by one large community planting day and 14 Conservation Volunteers Australia managed work team days. Three days of CVA managed weed control was conducted prior to planting. CVA managed work teams worked effectively. The plantings at some sites are adjoining plantings completed in a previous conservation project (Stringybark to Environa landscape link for small birds, funded by the NSW Environmental Trust) therefore complementing and increasing the conservation benefit of both projects (See photo attached showing 2-

year-old revegetation in foreground and on right and recent 20 million trees project planting in background and on left).

Details of adaptations and variations from the plan::- There was a slight increase in the number of days needed to plant compared to planning due to harder soil and dry conditions.

Have you had any notifiable Workplace Health and Safety incidents during the reporting period?::- No

Lessons Learned and Improvements:

Lessons learned for this stage::- Planting activities require greater time for ground preparation, in particular in dry periods. Engagement with landcare and other community groups for good collaborations and events requires a lot of time.

Improvement actions to be implemented::- None

Comments / Notes::- The project is progressing well and is on track. Good engagement with local council, community groups and landholders has occurred. These relationships will be useful for the implementation of the majority of plantings in 2019.

Project Risk

To help anticipate and determine management and mitigation strategies for the risks associated with delivering and reporting the outcomes of this Regional Delivery project, complete the table below. Risks identified should be those that the project team consider to be within the reasonable influence of the project team to anticipate and manage.

Risk/Threat Description	Likelihood	Consequence	Rating	Current Controls/Contingenc y	Residual Risk
----------------------------	------------	-------------	--------	-------------------------------------	---------------

Climatic Conditions

Possible

Major

Significant

Plant when good soil moisture conditions occur (autumn or winter in this region)Dig deep holes prior to plantingEnsure plants are in good health at plantingWater after planting and during hot and dry conditions (plants watered minimum of twice during first summer)Protect plants from wind damage with corflute tree guard staked into ground with wooden stakes

Fire (risk to property,
human wellbeing)

Unlikely

Major

Medium

Do not work when
fire danger is above
moderate rating
published by NSW
Rural Fire ServiceDo
not drive or park a
vehicle over tall
grass when fire
danger is above
moderateNo
machinery to be
used in dry
conditionsNo
smoking on siteCarry
fire extinguisher in
vehicle and train staff
in use Carry mobile
phone to call
emergency
servicesDevelop fire
evacuation plan and
communicate to all
people presentEnact
fire plan if fire is
nearby or detected

Low

Fire (damage to Project site)

Unlikely

Major

Medium

Seek information from NSW Rural Fire Service during summer on nearby fires and respond accordingly. Develop property fire plan including consideration of protecting project site. Do not drive or park a vehicle over tall grass when fire danger is above moderate. No machinery to be used in dry conditions. No smoking on site. Carry fire extinguisher in vehicle and train staff in use. Carry mobile phone to call emergency services. Enact fire plan if fire is nearby or detected.

Low

Lower than expected survival rate of plantings

Possible

Moderate

Medium

Protect plants from wind and animal browsing with corflute tree guards staked into ground with wooden stake
Plant when good soil moisture conditions occur (autumn or winter in this region)
Dig deep holes prior to planting
Water after planting and during hot and dry conditions (minimum twice during first summer)
Plant 33% more trees to allow for 25% mortality rate
If plant mortality greater than 25% after one year, plant new tubestock to reach required number of trees

Medium

Biosecurity (damage from invasive species and/or pathogens)

Unlikely

Moderate

Medium

Inspect tubestock for plant diseases, invasive plants and animals before bringing to site
Clean equipment and clothing that touches soil after use and between sites
Do not bring soil or mulch to sites from other locations except from plant nursery
Check if nursery has had biosecurity issues in the past
Select nursery to supply plants that has had no biosecurity issues in the past 5 years

Low

Plant mortality due to herbicide spray drift

Unlikely

Moderate

Medium

Provide locations of planting to land managers and to persons conducting herbicide spraying
Spray herbicide in light wind and suitable weather conditions
onlyMonitor wind and weather conditions during spray operations
Leave significant buffer zone between herbicide spraying and planting sites
Spray appropriate herbicide specific to the plant targeted and does not affect broadleaf plants planted during project

Low

Plant mortality or
poor condition due to
animal/herbivore
browsing

Possible

Major

Significant

Ensure fences preventing livestock from accessing planting sites remain in good condition
Protect plants from kangaroo and rabbit browsing with 600 mm corflute tree guard
Peg tree guard into the ground with wooden stake
Inspect planting sites every 4 months following planting to check tree guard is in place and replace stake or guard if necessary
Assess level of exotic herbivore grazing (mainly rabbits) annually, determine if population control measures or exclusion.

Medium

Damage to
Aboriginal cultural
heritage that stops
project

Unlikely

Major

Medium

Traditional
custodians to
conduct cultural
survey
Adopt
appropriate cultural
protocols where
broad landscape
features identified to
have level of cultural
sensitivity
Induct staff
about cultural
sensitivities
Contact
traditional custodians
and heritage
authorities if
suspected Aboriginal
cultural heritage is
found and stop work
in the area
Minimal
ground
disturbance
Comply
with requirements of
Due Diligence Code
of Practice for
Protection of
Aboriginal Objects in
NSW

Low

Vandalism of plants
or site

Unlikely

Moderate

Medium

Conduct community
engagement prior to
planting and
communicate
benefits of project to
local
communityOrganise
large planting days
with existing
community
organisations:
Queanbeyan
Landcare,
Jerrabomberra
Residents
Association,
Jerrabomberra
Bushcare Group,
Googong Bush on
the Boundary
GroupInvite local
community members
to large community
planting
daysDevelop
signage at reserve
entry points
explaining the
projectPublicise the

Low

Plants not delivered on time or in poor condition

Possible

Moderate

Medium

project and provide project updates

Submit tubestock plant order to nursery 5 months before the required date Contact nursery 3 months before delivery of plants to confirm satisfactory progress of order Source plants from reputable nursery with past projects completed to high standard

Low

Staff change in organisations managing the project

Possible

Moderate

Medium

Low

Engage with landholders in project planning to gauge their interests and concerns regarding the project
Work only with landholders committed to conservation land management practices, as evidenced by conservation covenants, previous environmental projects and current land use
Plan all on-ground work in collaboration with landholders
Maintain good communication with landholders throughout project

Trips and Falls	Possible	Minor	Medium	<p>Avoid obvious hazards such as logs, loose rocks, steep banks</p> <p>Remove trip hazards from worksite by filling holes, removing unnecessary objects</p> <p>Flag or cordon off obvious immovable trip hazards</p> <p>Allow 2m visibility space between team members when walking</p> <p>Ensure boots are firmly laced</p> <p>Exercise additional caution when walking downhill</p> <p>Avoid carrying heavy or awkward objects on uneven ground, or reduce the load carried</p> <p>Closely supervise workers with pre-existing inj</p>
-----------------	----------	-------	--------	--

Road Travel – to and from sites

Unlikely

Major

Medium

Undertake pre-departure vehicle check prior to departing
Comply with all speed limits and road rules (eg seatbelts)
Drive in a manner that ensures that all occupants are safe and feel safe
Do not carry chemicals, unsecured tools, equipment or baggage in team vehicles
Maintain conditions which optimise the comfort and concentration of the driver
Appoint navigator to assist with directions

Medium

Manual Handling

Possible

Minor

Medium

Low

Use gentle warm up stretches before commencing work
Use mechanical aids
Have heavy materials delivered close to the work-site
Monitor loads carried are appropriate to individual team members
Encourage testing of weights before any lift attempted
Reduce weights carried on uneven terrain
Demonstrate proper lifting techniques
Avoid of, tasks that involve twisting, bending or over reaching
Rotate tasks frequently
Check equipment used is appropriate and well maintained

Bites and Stings	Unlikely	Minor	Low	<p>Redeploy to another task or location any team members who have known allergies</p> <p>Conduct a visual inspection of the worksite to identify and flag high risk areas eg ant nests, stinging plants</p> <p>Ensure that all team members are appropriately dressed</p> <p>Tuck trousers into socks, and wear gloves, when working in areas where there is a known, or suspected, higher risk of spider/insect bites</p> <p>Provide insect repellent</p>
				Medium

Sun and Heat Stress Possible

Moderate

Medium

Limit work in high risk hot periods
Use or create shaded rest areas
Provide water and make sure workers maintain an intake of fluids sufficient to offset body fluid lost through sweating
Wear sun protective long clothing and hat
Provide and apply sunscreen
Set realistic work targets
Educate all on signs of heat stress and monitor
Rotate heavy strenuous tasks
Cease work if conditions become unsafe to continue

Medium

Snake Bite

Unlikely

Moderate

Medium

Do a 'heavy line walk' through the area before commencing work. Do not work in a circular or 'surrounding' formation that prevents a snake from escaping. Use lifting aids when lifting objects that might hide snakes. If a snake is seen, stay clear and point out location. Wear boots, long trousers and thick socks. Gloves also must be worn. Regularly revise snakebite first aid. Ensure that the emergency response plan understood by all.

Medium

Working with
Chemicals

Remote

Moderate

Low

Read, retain and
comply with the
relevant
MSDS
Check that
there are no leaks in
containers
Explain
and demonstrate
how to use, carry
and store
correctly
Provide
adequate washing
facilities as directed
by the MSDS
Wear
appropriate PPE as
advised on the
MSDS (note that the
use of certain PPE
may accelerate the
onset of heat
stress)
Make sure no
one operates outside
of training

Medium

Swinging tools -
Impact/soft tissue
Injury

Possible

Moderate

Medium

Encourage gentle warm up stretches before commencement of work. Maintain safe working distances. Demonstrate how to use, carry and store tools correctly. Maintain tools in good condition. Establish a firm footing before swinging tools. Raise tools no more than shoulder height. Rotate tasks. Adjust work periods to take account physical capacities of the team members. Wear appropriate PPE eg high visibility vest, hard hat, glasses and gloves, suitable shoes. Medium

Soil Borne Diseases
and Infections

Remote

Moderate

Low

Prior to project commencement, check with local health authorities about areal identify any team member in higher risk categories and deploy them on an alternate task Avoid skin contact with wet soil or muddy water Cover any minor cuts or scratches Avoid activities that produce dust Wear appropriate PPE eg. glasses, respirators, gloves Provide adequate washing facilities and ensure team members wash thoroughly before eating or drinking

Low

Adverse Impact from Working in Cold Conditions

Unlikely

Moderate

Medium

Make ample food and fluids available, including warm drinks Encourage gentle warm up stretches before commencement of work Rotate tasks to avoid prolonged exposure Identify shelter area and use this during periods of inactivity Structure work to avoid the coldest times of the day Encourage team members to wear layered clothing that enables adjusting their body temperature Wear a warm hat (the head is a major heat loss area)

Medium

Working with Power
Tools

Remote

Moderate

Low

Explain and demonstrate how to use, carry and store tools
Maintain strict supervision and buffer zones
Make sure tools are maintained
Ensure all equipment have been tested and tagged
Emergency shutdown procedures in place
Start/stop switches clearly marked, in easy reach of operator
Clear trip hazards from the work site
Check that the team members have lost items secured
Wear appropriate PPE as recommended by the manufacturer

Medium

Progress Against Each Activity

1. Activity Type

Status

Activity Description

Major Theme

Start Date

End Date

2. Activity Type

Status

Activity Description

Major Theme

Start Date

End Date

3. Activity Type

Status

Activity Description

Major Theme

Site

Start Date

Site Preparation

finished

Ground preparation works including weed treatment works
objective (species targeted)

13 Feb 2018

29 Jun 2018

Plant Propagation

finished

Selecting appropriate nursery, ordering and purchasing tubestock
plants for planting in 2018 and 2019.

13 Feb 2018

29 Jun 2018

Flora Survey - general

finished

Baseline data- including monitoring points/photos

QPRC Balcombe Park

13 Feb 2018

End Date

29 Jun 2018

4. Activity Type

Project Administration

Status

finished

Activity Description

Meetings, site managements plan preparation, governance establishment

Major Theme

Start Date

13 Feb 2018

End Date

29 Jun 2018

5. Activity Type

Progress, Outcomes and Learning - stage report

Status

finished

Activity Description

Progress, Outcomes and Learning- Lessons learnt

Major Theme

Start Date

31 May 2018

End Date

29 Jun 2018

6. Activity Type

Revegetation

Status

finished

Activity Description

Revegetation - Planting diverse local trees and shrubs tubestock to conserve patches of critically endangered box gum grassy woodland and improve connectivity between woodland remnants and other native vegetation. Mature plant heights have been taken from NSW PlantNET, The NSW Plant Information Network System.

Major Theme

Start Date

13 Feb 2018

End Date

30 Jun 2018

7. Activity Type

Indigenous Knowledge Transfer

Status

finished

Activity Description

A preliminary site survey suggests the area has the potential to contain sites or landscape features with some level of Aboriginal cultural sensitivity, and so a cultural survey at all planting sites will be conducted by Ngunawal traditional custodians prior to commencement to identify and where necessary, report any culturally significant features or objects as required by NSW Aboriginal cultural heritage laws. Findings from the survey will inform on-site activities and ongoing project management.

Major Theme

Start Date

13 Feb 2018

End Date

29 Jun 2018

8. Activity Type

Community Participation and Engagement

Status

finished

Activity Description

Participation of local landcare groups (Jerrabomberra and Queanbeyan Landcare), other community groups (schools, scout groups) and landowners in project activities including planning, promotion, planting, maintenance and survey.

Major Theme

Start Date	13 Feb 2018
End Date	29 Jun 2018
9. Activity Type	Management Plan Development
Status	finished
Activity Description	This activity has been completed. Documents have been uploaded under the documents tab. Management Plan development (as per Clause 23 of funding Agreement) for the development of the projects risk, fire and WHS plans. Documents to uploaded under the documents tab - once uploaded mark finish.
Major Theme	
Start Date	13 Feb 2018
End Date	29 Jun 2018

Summary generated by:	Benjamin Huttner-Koros(ben.hk@molonglocatchment.org.au)
Position/Role	MERIT Project Administrator and authorised representative of Molonglo Catchment Group Incorporated
Date	2018-08-24 06:22:23
Report status	Report submitted